



2020 Street Improvement Project Construction Update #1

This Week

- The Contractor is anticipated to begin saw cutting and removal of driveway pavement within the construction limits in Area 1 (261st St, 261st Ln, 262nd St, Emerald Ave.) on Wednesday, June 24th.
- On Thursday, June 25th, pavement removal (reclamation) operations in Area 1 will begin.
- Erosion Control devices will be installed where required starting this week.
- Tree and shrub removal will also begin within the next week and will progress as needed to accommodate construction.

Mail Changes

All residents should have received a notice of upcoming mailbox relocations. The notice was sent out by the company installing the temporary mailboxes and reads:

*On **Friday, June 26th**, due to road construction in your neighborhood, mail delivery will change temporarily. Your existing mailbox support will be removed and placed carefully in your yard for safe keeping. A temporary mailbox will be provided for you. At the conclusion of the project, your existing mailbox support will be reinstalled at or near its current location.*

Date – Friday, June 26th

Temporary Location – on 258th Street, just west of Kettle River Blvd

In advance of construction on your street:

- If you have any landscaping items that you would like to save and reinstall yourself after construction, please remove these items from the City right-of-way. If you are unsure whether your landscaping items will be impacted by construction, please contact the on-site inspector to schedule a meeting at your residence.
- If you have a lawn irrigation system and/or underground dog fence within the City right-of-way, please mark the location of the sprinkler heads and fence wire before construction.

Next Week & Beyond

- Following surface removals the Contractor will begin removal and replacement of the existing storm sewer system in Area 1 (anticipated to begin the week of June 29th).

Tips of the Week

- Please do not park vehicles on streets under construction
- Slow down and watch for uneven surfaces
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials
- Moving forward, access through the site may be impacted throughout the day as construction progresses; your patience is appreciated

Project Contacts

Onsite Project Rep: Mike Huber (612) 709-7255

Project Manager: Jeff Pearson (612) 232-6382

City Engineer: Mark Erichson (651) 286-8463