



## 2020 Street Improvement Project Construction Update #2 – 06-26-2020

### This Week

- The Contractor completed saw cutting and removal of driveway pavement within the construction limits in Area 1 (261<sup>st</sup> St, 261<sup>st</sup> Ln, 262<sup>nd</sup> St, Emerald Ave.).
- Pavement removal (reclamation) operations in Area 1 began on Thursday, June 25. The contractor will be occasionally watering the roadway to minimize dust. If you have concerns about the level of dust please notify one of the Project Contacts.
- Installation of Erosion Control devices started where required.
- Tree and shrub removal began in Area 1 and will progress as needed to accommodate construction.

### **REMINDER - Mail Changes start today!**

All residents should have received a notice of upcoming mailbox relocations. The notice was sent out by the company installing the temporary mailboxes and reads:

*On **Friday, June 26th**, due to road construction in your neighborhood, mail delivery will change temporarily. Your existing mailbox support will be removed and placed carefully in your yard for safe keeping. A temporary mailbox will be provided for you. At the conclusion of the project, your existing mailbox support will be reinstalled at or near its current location.*

**Date – Friday, June 26th**

**Temporary Location – on 258th Street, just west of Kettle River Blvd**

### **In advance of construction on your street:**

- If you have any landscaping items that you would like to save and reinstall yourself after construction, please remove these items from the City right-of-way. Construction crews will not move and restore plantings. If you are unsure whether your landscaping items will be impacted by construction, please contact the on-site inspector to schedule a meeting at your residence.
- If you have a lawn irrigation system and/or underground dog fence within the City right-of-way, please mark the location of the sprinkler heads and fence wire before construction.

### Next Week & Beyond

- Following surface removals the Contractor will begin removal and replacement of the existing storm sewer system in Area 1 (anticipated to begin the week of June 29<sup>th</sup>).
- Crews will not be working on Friday, July 3 in observation of Independence Day.

### Tips of the Week

- Please do not park vehicles on streets under construction
- Slow down and watch for uneven surfaces
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials
- Moving forward, access through the site may be impacted throughout the day as construction progresses; your patience is appreciated

### Project Contacts

Onsite Project Rep: Mike Huber (612) 709-7255

Project Manager: Jeff Pearson (612) 232-6382

City Engineer: Mark Erichson (651) 286-8463