



## 2020 Street Improvement Project Construction Update #4 – 07-09-2020

### This Week

- The Contractor started storm sewer installation in Area 1.
- Tree and shrub removal were marked in Areas 2 & 3. Removal will occur in those areas as schedule permits.

### Next Week & Beyond (dates are estimated and dependent on weather)

- Storm sewer installation will continue in Area 1.
- Clearing and grubbing of trees will occur in Areas 2 & 3.
- Excavation of the roadbed will occur after storm sewer has been installed.

### Tips of the Week

- Rain, rain, go away... Dewatering pumps will occasionally be turned on to accommodate the installation of storm sewer structures within Area 1 and will be turned off as structures and pipe are installed. Please do not turn off or tamper with running pumps. Contact the onsite project representative below if you have concerns related to dewatering.
- Please do not park vehicles on streets under construction
- Slow down and watch for uneven surfaces
- Stay alert! Watch for signs, equipment, and workers
- As construction continues, access through the site may be impacted throughout the day as excavation occurs and trucks are hauling material; your patience is appreciated

### **REMINDER: In advance of construction on your street:**

- If you have any plantings that you would like to save and reinstall yourself after construction, please remove these items from the City right-of-way. Construction crews will not move and restore plantings. If you are unsure whether your landscaping items will be impacted by construction, please contact the on-site inspector to schedule a meeting at your residence.
- If you have a lawn irrigation system and/or underground dog fence within the City right-of-way, please mark the location of the sprinkler heads and fence wire before construction.

### Project Contacts

*Onsite Project Rep: Mike Huber (612) 709-7255*

*Project Manager: Jeff Pearson (612) 232-6382*

*City Engineer: Mark Erichson (651) 286-8463*