



2020 Street Improvement Project Construction Update #3 – 07-02-2020

This Week

- The Contractor completed pavement removal in Area 1 (261st St, 261st Ln, 262nd St, Emerald Ave.).
- New storm sewer structures and pipe for Area 1 were delivered on site. These can be tempting play structures so please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Tree and shrub removal continued in Area 1 and will progress as needed in Areas 2 & 3 to accommodate construction.
- The overgrowth and sediment in the drainage ditch along Lions Park was removed.
- Crews will not be working on Friday, July 3 in observation of Independence Day.

REMINDER: In advance of construction on your street:

- If you have any plantings that you would like to save and reinstall yourself after construction, please remove these items from the City right-of-way. Construction crews will not move and restore plantings. If you are unsure whether your landscaping items will be impacted by construction, please contact the on-site inspector to schedule a meeting at your residence.
- If you have a lawn irrigation system and/or underground dog fence within the City right-of-way, please mark the location of the sprinkler heads and fence wire before construction.

Next Week & Beyond (dates are estimated and dependent on weather)

- Dewatering pumps will be turned on Sunday, July 5 in preparation for the installation of three storm sewer structures within Area 1. This work will be completed as quickly as possible beginning Monday, July 6 and should be complete by Tuesday, July 7.
- 7/6-7/17: Storm sewer installation in Area 1. Clearing and grubbing of trees in Areas 2 & 3.
- Excavation of the roadbed will occur after storm sewer has been installed.

Tips of the Week

- Please do not park vehicles on streets under construction
- Slow down and watch for uneven surfaces
- Stay alert! Watch for signs, equipment, and workers
- As construction continues, access through the site may be impacted throughout the day as excavation occurs and trucks are hauling material; your patience is appreciated

Project Contacts

Onsite Project Rep: Mike Huber (612) 709-7255

Project Manager: Jeff Pearson (612) 232-6382

City Engineer: Mark Erichson (651) 286-8463